

POP Feasibility

POP Feasibility Form

Stage 1 — Job ID details

- Job ID:
- Customer name:
- Circuit name:
- Customer address:
- Product:
- Bandwidth:
- Lat:
- Long:

Near By POP of Customer (Distance within 20 KM): (Show Available POP under 20KM)

POP Code	POP Name	Capacity	Allocation BW	Utilize BW	Selection
		As per POP Created Bandwidth from Backhaul	As per allocated customer data	From Zabbix	Radio Button
					Radio Button

Proceed to POP Creation **Reject with Selected POP**

if Reject with Selected POP is selected,

Modal POP Box opens up and see TextArea Field.

if Proceed to POP Creation,

Backhaul Type : On Net/NLD/Off Net

if On Net,

Raise Request in On/Off Net Module **(This will initiate after POP Feasibility Stage 3, once POP code generated)**

if NLD,

Raise Request in NLD Module

if Off Net,

Raise Request in On/Off Net Module **(This will initiate after POP Feasibility Stage 3, once POP code generated)**

Stage 2 — Feasibility & site survey

POP Type	POP Name	Address	Lat	Long	Infra provider	Technical feasible (C)	Infra fea (C)
(Infra Provider/Own Infra)					This column have to appear when POP Type is Selected Infra Provider only. (Infra Vendor Options)	☒	☒

- If **Site survey** is checked, create a task. (selected location)

Show below details (if site survey / juggle needed)

- POP Type / POP Name / Address / Lat / Long
 - Then task to Juggle by BM
-

Juggle — Stage 1 (BM / Field Engineer)

Details of Job ID (from L2 Survey)

- **POP latitude:** (fetch from Stage 1; can be corrected by on-site engineer)
- **POP longitude:** (fetch from Stage 1; can be corrected by on-site engineer)

Site information for Infra Provider

- **BTS type:** GBT / RTT
 - If **GBT:** GBT tower height
 - If **RTT:** building height, tower height
- **Rack type:** Indoor / Outdoor
- **AC availability:** Yes/No
- **Power source:** AC / DC
- **Phase:** Single / Three
- **Power provider:**
- **Technician name, Technician number**
- **Attachments:** (multiple)
- **Feasibility status:** Feasible/Non Feasible
- **Feasibility remarks:**
- **Site ID:**

Site information for Own Infra

- **POP type:** GBT / RTT / Pole
 - If **GBT:** GBT tower height, Tower Installation Permission : Yes/No
 - If **RTT:** building height, tower height, Tower Installation Permission : Yes/No
 - If **Pole :** Pole Height, Pole Counts : (1 to 5 options), Pole Installation Permission : Yes/No
 - **Rack Installation Permission:** Indoor / Outdoor / Indoor with Battery Stand/ Outdoor with Battery Stand
 - **Rack Size : 1U to 42U (options)**
 - **Phase:** Single / Three
 - **Power provider:**
 - **Local SPOC Name:**
 - **Local SPOC Number:**
 - **Attachments:** (multiple)
 - **Feasibility Status:** Feasible/Non Feasible
 - **Feasibility remarks:**
-

Stage 3 — After completing Juggle Stage 1

After Submit.

POP Type	Infra provider	Technician Name and Number	Site ID	POP Name	U Space	Address	Lat
Fetch	Fetch	Fetch from Juggle but if Infra Provider is selected.	Fetch	Fetch		Fetch	Fetch

POP Code generation

- After completion of Stage 3, generate **POP Code**.
- **POP Code: (Auto-Generate) - (POP-<YYYY>-<seq5>)**
- **Connected NLD/Backhaul**
List of Backhaul (Single or Multiple)
(Backhaul ID | Backhaul Name | Backhaul Type | Bandwidth)
- If **Infra Provider** is selected then show,
 - **Site ID : _____**

Stage 4 — PO Creation for Infra Provider/TM and Agreement Creation for Own POP

if PO for Infra Provider,

POP Code	POP Type	Infra provider	POP Name	Address	Lat	Long	Status
Fetch	Fetch	Fetch	Fetch	Fetch	Fetch	Fetch	Fetch

if POP for Agreement(Own)

POP Code	POP Type	Society/Farmer Name	POP Name	Address	Lat	Long	Status
Fetch	Fetch	Society Name/Farmer Name	Fetch	Fetch	Fetch	Fetch	Fetch

PO Required:

Remarks:

PO / Commercial note

- If **Infra Provider**, then **PO attachment**.
 - In that case capture: **ARC, OTC, Payment cycle**.
- If **Own**
 - Building Society Owner :

Location / tenant details

- Region :
- Tenant group :
- Tenant :
- Country :
- State :

- District :
- City/Village :
- Area :

If site survey was not conducted with Juggle

- **BTS type:** GBT / RTT
 - If **GBT**: GBT tower height
 - If **RTT**: building height, tower height
- **Rack type:** Indoor / Outdoor
- **AC availability:**
- **Power source:** AC / DC
- **Phase:** Single / Three
- **Power provider:**
- **technician name, technician number**
- **Attachments:** (multiple)
- **Feasibility status:** Feasible/Non Feasible
- **Feasibility remarks:**

Item-level details

- Manufacturer:
- Height:
- Model:
- Images (Front, Rear) — add at item level

If Infra Provider,

Reference Number : (Textbox)
 Rack Space : (Textbox)
 UBR Mounting Permission : (Numeric Value)
 Technician Name :
 Technician Number :
 Supervisor Name :
 Supervisor Number :

If Own,

Local SPOC Name :
 Local SPOC Number :
 Chairman/Landlord Name :
 Chairman/Landlord Number :

Power Load :

After Stage 4 completion, it have to goes in New Activation Pending Stage.

if POP is Co-Location

Line ID : **POP-<YYYY>-<seq5>-<infraprovider_4_digit>-RCK-<U Space>**

if POP is for Agreement

Line ID : **POP-<YYYY>-<seq5>-<OWN>-RCK-<U Space>**

Stage 5 (Conditional Stage)

if **POP is for Agreement(Own)** then this stage have to Enable.

Agreement Attachment : (Multiple)

Agreement Date :

Stage 6

Material Request button here.

Provisioning Request (PR)

PR Stage 1

Show Rack and Power Feed form from NetBox.



Rack Form Fields

◆ Rack Details

Field Name	Description
Site*	Select Site/DC location
Location	Select rack location/room
Name*	Rack Name / Rack ID
Status*	Rack status (Active, Planned, Offline etc.)
Role	Rack role/category
Rack Type	Predefined rack model/type
Description	Additional rack details
Airflow	Front-to-rear / side airflow type
Tags	Add custom tags

Field Name	Description
Facility ID	Local facility identifier
Serial Number	Rack serial number
Asset Tag	Unique asset tracking tag

Field Name	Description
Tenant Group	Select tenant group
Tenant	Assign tenant/customer

Field Name	Description
Form Factor	Rack form type
Width*	Rack width (Example: 19 inches)
Starting Unit*	Starting rack unit
Height (U)*	Total rack height units
Outer Width	Physical outer width
Outer Height	Physical outer height
Outer Depth	Physical outer depth
Outer Unit	Dimension measurement unit
Weight	Rack weight
Max Weight	Maximum supported weight
Weight Unit	KG/LB etc.

Field Name	Description
Mounting Depth	Maximum device mounting depth
Descending Units	Numbering from top-to-bottom

Field Name	Description
Comments	Markdown-supported notes/comments

Field Name	Description
Changelog Message	Reason/details for change entry

Button	Purpose
Cancel	Cancel creation
Create	Create rack

Mandatory Fields

Site
Name
Status
Width
Starting Unit
Height (U)

Power Feed Form Fields

◆ Power Feed Details

Field Name	Description
Power Panel*	Select source power panel
Rack	Select associated rack
Name*	Power feed name
Status*	Feed status
Type*	Primary / Redundant etc.
Description	Additional details
Mark Connected	Treat feed as cable connected
Tags	Custom tags

Field Name	Description
Supply*	AC/DC supply type
Voltage*	Input voltage
Amperage*	Current rating
Phase*	Single/Three phase
Max Utilization*	Maximum permissible load percentage

Field Name	Description
Tenant Group	Select tenant group
Tenant	Assign tenant/customer

Field Name	Description
Comments	Markdown-supported notes/comments

Field Name	Description
Changelog Message	Reason/details for change entry

Button	Purpose
Cancel	Cancel operation
Create	Create power feed
Create & Add Another	Save and open another form

Mandatory Fields

Power Panel
Name
Status
Type
Supply
Voltage
Amperage
Phase
Max Utilization

PR Stage 2

Active device details B End (exclude passive material)

- Device name (editable)
- Device role
- Device type
- Serial number
- Asset tag
- Port Mapping Based on Circuit Creation

If device is **Switch**:

- IP address
- Management VLAN

If device is **Router**:

- IP address
 - Loopback
 - LAN IP
- Management VLAN (dropdown)

If NLD Backhaul,

- A End Device Port
- A End Device IP Address
- B End Device Port
- B End Device IP Address
- A End VLAN
- B End VLAN

If On Net RF Backhaul,

- A End Device Port

- A End Device IP Address
- A End RF IP Address
- B End Device Port
- B End Device IP Address
- B End RF IP Address
- A End VLAN
- B End VLAN

If On Net Fiber Backhaul,

- A End Device Port
- A End Device IP Address
- B End Device Port
- B End Device IP Address
- A End VLAN
- B End VLAN

If Off Net Fiber Backhaul,

- A End Device Port
- A End Device IP Address
- B End Device Port
- B End Device IP Address
- A End VLAN
- B End VLAN

Rack Utilization :

Power Feed Utilization : ()

[For On Net case, Last Mile Deployment Stage 1 is Enable to proceed]

PR Stage 3 — Cables

Cable Form Fields

◆ A Side

Field Name	Description
Type*	Select source endpoint/interface type

◆ B Side

Field Name	Description
Type*	Select destination endpoint/interface type



Cable Details

Field Name	Description
Status*	Cable connection status
Type*	Cable media/type
Label	Custom cable label/name

Field Name	Description
Description	Additional cable details
Color	Cable color in HEX format
Length	Cable length
Length Unit	Meter/Feet etc.
Tags	Custom tags



Tenancy

Field Name	Description
Tenant Group	Select tenant group
Tenant	Assign tenant/customer



Comments Section

Field Name	Description
Comments	Markdown-supported notes/comments



Changelog

Field Name	Description
Changelog Message	Reason/details for change



Mandatory Fields

A Side Type
B Side Type
Status
Cable Type

[Last Mile Deployment Module if On Net Link Only]

Stage 1 : Last Mile Deployment

If Wireless,

A End Device : (A End Device Details Dropdown)

A End Interface :

A End IP : (from Netbox - Dropdown)

B End Device :

B End Interface :

B End IP : (from Netbox - Dropdown)

Management VLAN : (from Netbox - Dropdown)

Assign Engineer :

Task module

[Task for NLD Link Only]

NLD Stage 5 Details have to appear here, without these details Task is not allowed to create.

- Show passive material details with active material details from PR Stage 2.

FE fills below details on site.

- **Power source** (checkbox): AC / DC / Critical / Non-critical / UPS backup
 - Cable dressing quality: Yes / No
 - Physical security: Yes / No
 - Water logging risk: Yes / No
 - Air circulation: Yes / No
 - Snaps: (multiple)
-

[Task for On Net Link Only]

if Wireless, (Need to create two tasks for A End POP and B End POP with same details)

Create Installation Task for POP.

Show Snap from GIS with all the details from On Net.

Task to Juggle,

1. RF Distance : _____ (m) _____ (Snaps)

2. Signal : _____ -dbm _____ (Snaps)

3. Cable Reading Validation :

Start End : _____ (m)

End End : _____ (m)

4. Cable Snaps : _____ (multiple)

After Submit BM approves it,

if Wireline,

1. Installation Snaps (Multiple), if Signal Captures that snaps (Multiple)

2. Fiber Length : _____ (KM)

[Task for Off Net Link Only if Chamber Handoff selected from Off Net Module]

Need to create two Tasks for A End POP and B End POP

Task 1 : A End POP

1. Installation Snaps (Multiple), if Signal Captures that snaps (Multiple)

2. Fiber Length : _____ (KM)

Task 2 : B End POP

1. Installation Snaps (Multiple), if Signal Captures that snaps (Multiple)

2. Fiber Length : _____ (KM)

Approvals & provisioning

- After submit, details go to BM for approval.
- After BM approval → Infra team.
- After Infra approval → PR/Provisioning team for logical configuration.

[For On Net Link Only]

Last Mile Deployment Stage 2 :

if Wireless,

1. LM Snapshots :

2. RF Distance : _____ Km _____ Image

3. Signal : _____ km _____ Image

4. Throughput: _____

5. Rx: _____ Tx: _____ (Image)

6. Final Snapshots : (Whole Link Snapshots-Multiple)

6. LAN Negotiation:

AP : _____ Image _____

CPE : _____ Image _____

PR Stage 4

Provisioning team captures:

- POP name:
- Location:
- Backhaul owner: On Net/NLD
 - If On Net: wireline/wireless/end-to-end details
 - If NLD: TSP end-to-end details
- Origin (A-end): interface, VLAN ID, IP
- Destination (B-end): interface, VLAN ID, IP
- Actual bandwidth capacity (Mbps): (if Wireless, show **Throughput detail from Task**, if Wireline then Interface Capacity, if NLD defined Bandwidth in NLD feasibility)
- Snapshots : (multiple, JPG/PNG)
- Ring connectivity: Yes / No
 - If Yes: textbox with (+) to add multiple
- Remarks:

Buttons:

- Hold (show textbox: why hold — park in Telco bucket)
- Submit (After Submit, **Observation Period**)

Observation period (minimum 3 days)

- Daily one remark with date and live timer
- If issue found: add remarks; Harshil Bhai coordinates with Telco

Stage 6 (After Observation period ends)

POP acceptance date :

Assigned Branch Manager :

Assigned Field Engineer :

Access Permission : (TextBox)

After completion of this, POP is now appear in Active Tab. Show all the stages details here on click of View.